


April 9, 2012



1910 - 2010
years

Project Work Plan for
DEC/ESD Grant Application
Post-Hurricane Irene, Tropical Storm
Lee Stream Restoration
White Creek, Salem, NY

Town of Salem and Village of Salem
Washington County, New York

Prepared for:
Town of Salem and Village of Salem
214 Main Street
Salem, NY 12865

Prepared by:
C.T. MALE ASSOCIATES
Engineering, Surveying, Architecture
And Landscape Architecture, P.C.
50 Century Hill Drive
Latham, New York 12110
518-786-7400
FAX 518-786-7299

C.T. Male Associates Project No: 12.2144

Unauthorized alteration or addition to this
document is a violation of Section 7209
Subdivision 2 of the New York State
Education Law.

© Copyright 2012
C.T. MALE ASSOCIATES ENGINEERING, SURVEYING, ARCHITECTURE & LANDSCAPE ARCHITECTURE, P.C.

**PROJECT WORK PLAN
DEC/ESD GRANT APPLICATION
WHITE CREEK - SALEM, NY**

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION	1
2.0 DESCRIPTION OF IMPACTED AREAS	1
2.1 Impacted Area # 1 - Archibald Street	1
2.1.1 Work Area # 1.1 - Archibald Street Bridge	2
2.1.2 Work Area # 1.2 - Archibald Street Bridge down to the RR Bridge	2
2.1.3 Work Area # 1.3 - Downstream RR Bridge and Adjacent Farm Access Bridge	2
2.2 Impacted Area # 2 - Route 22 Bridge	3
2.3 Impacted Area # 3 - Route 153 between Blind Buck Road and Main Street	3
2.3.1 Work Area # 3.1 - Flood Control Berm	3
2.3.2 Work Area # 3.2 - Flood Control Channel	3
2.4 Impacted Area # 4 - Route 153 between Beattie Hollow Road and Chambers Road	4
2.4.1 Work Area # 4.1 - Improve Outlet Conditions at the Beattie Hollow Bridge	4
2.4.2 Work Area # 4.2 - Protect Embankment at Inlet to the Beattie Hollow Bridge	4
2.4.3 Work Area # 4.3 - Remove Former Bridge Abutment and Install Berm	4
2.4.4 Work Area # 4.4 - Construct Meander just Upstream of Gravel Deposit	5
2.4.5 Work Area # 4.5 - Remove Portions of the Gravel Deposit	5
2.4.6 Work Area # 4.6 - Improvements Between the Chambers Road Bridge and the RR Bridge	5
2.4.7 Work Area # 4.7 - Supplement Flow Capacity of Chambers Road Bridge	5
3.0 COST ESTIMATES	6
4.0 SUMMARY / CONCLUSION	6

**PROJECT WORK PLAN
DEC/ESD GRANT APPLICATION
WHITE CREEK - SALEM, NY**

TABLE OF CONTENTS

FIGURES

Figure 1	Site Location Map
Figure 2	Work Area Locations
Figure 3	Work Areas 1.1 - 2
Figure 4	Work Areas 3.1 & 3.2
Figure 5	Work Areas 4.1 - 4.3
Figure 6	Work Areas 4.4 & 4.5
Figure 7	Work Areas 4.6 & 4.7

APPENDICES

Appendix A	Cost Estimates
------------	----------------

1.0 INTRODUCTION

C.T. Male Associates Engineering, Surveying, Architecture & Landscape Architecture, P.C. (C.T. Male Associates) was retained by the Town of Salem to prepare a Project Work Plan for restoration of the White Creek stream corridor in both the Town and Village of Salem. This report was written to provide technical support for a grant application that is being submitted by Washington County to secure funds to restore White Creek to Pre-Hurricane and Tropical Storm Lee conditions.

Prior to making a field visit to witness the damage caused by the storms we reviewed several reports, photos and data that had been collected and assembled by the Salem Flood Group, Joseph Childs, John Braico and many others. In addition, we met with members of the Salem Flood Group, Town and Village officials, NYS DEC personnel and Washington County Soil & Water Conservation District personnel.

Based on our review of these reports, photos and data along with multiple site visits between March 9, 2012 and March 30, 2012 the three principal impacts that the storms had on the White Creek corridor was flooding, gravel deposition and streambank erosion. Where feasible, the restoration efforts included in the work plan are intended to mitigate future flooding, gravel deposition and streambank erosion.

This report describes specific work areas where restoration efforts are deemed to be the most critical. The report is formatted to provide a description of the problem identified followed by recommended restoration/mitigation measure(s). In addition, an order of magnitude cost estimate has been prepared for each of the recommended restoration/mitigation measures.

2.0 DESCRIPTION OF IMPACTED AREAS

2.1 Impacted Area # 1 - Archibald Street

Statement of the Problem - significant flooding occurred to homes on Archibald Street in the vicinity of the Archibald Street bridge. The channel capacity at the bridge crossing was insufficient to handle the flood flows. This lack of capacity is in part due to the restriction caused by the bridge opening and in part due to a significant accumulation

of gravel in this section of White Creek, both upstream and downstream of the bridge crossing.

2.1.1 Work Area # 1.1 - Archibald Street Bridge

The hydraulic restriction caused by the bridge girders should be addressed by permanently removing the girders and the bridge deck. The distance between the bridge abutments is wide enough such that they do not have to be removed. The abutments could potentially be used to support an arched pedestrian bridge at some time in the future.

2.1.2 Work Area # 1.2 - Archibald Street Bridge down to the RR Bridge

In this section of the creek there are some rock vanes that were constructed across the stream bottom that hinder movement of the bed load causing the stream to choke up with sediment and gravel. At least the center 8' - 10' portions of these rock vanes should be removed to facilitate bed load sediment transport through this area. Coupled with this effort the flood control berm along the south side of the stream should be lowered a bit (approximately 1.0' higher than the top of the stream bank on the north side) and extended upstream into the backyard of the Bain residence to protect that home from flood damage. Also included in this work area is the removal of 2' - 3' of gravel in the center 8' - 10' of the channel and 1' - 2' between the center portion and the streambank.

2.1.3 Work Area # 1.3 - Downstream RR Bridge and Adjacent Farm Access Bridge

The bridge abutments of the lower (privately owned farm access bridge) create a restriction in the channel cross section such that water has difficulty getting through this opening causing sediment to deposit in the area upstream of this bridge which continues upstream under the RR Bridge. Consideration should be given to removing the abutments on the private farm access bridge. Due to uncertainty about ownership and agreements to perform this work it is not included in the scope of work for this work area. To facilitate the movement of sediment through this stretch it is recommended that two rock vanes (pointing upstream creating a "V") be installed upstream of both of these bridges.

2.2 Impacted Area # 2 - Route 22 Bridge

Statement of the Problem - the flood flows exceeded the capacity of the bridge opening and reportedly flowed across the bridge deck. Examination of the area indicates site constraints that severely limit the options available at this location. The size of this opening is much larger than the opening under Archibald Street. The increased conveyance realized as a result of the work at Work Area 1 will help with the hydraulics at the Route 22 Bridge. Consequently, it is recommended that for purposes of this work plan that no work be prescribed at this location.

2.3 Impacted Area # 3 - Route 153 between Blind Buck Road and Main Street

Statement of the Problem - A significant out of stream overflow originates at the former potato field behind the rescue squad building on Route 153, which is located just upstream of the intersection of Route 153 and Blind Buck Road. This out of stream overflow causes flooding along Route 153 including residences, the school, churches and several other structures and businesses. In addition to flooding several structures, this overflow allows contaminated water (flows across upstream croplands) to flow directly into populated areas of the Village.

2.3.1 Work Area # 3.1 - Flood Control Berm

In order to control the out of stream flow that occurs in this area, it is recommended that a flood control berm be designed and constructed to redirect the flood flow away from the Route 153 corridor and into the White Creek corridor. The berm would be constructed along Route 153 and then along the north side of the residential properties that front on Blind Buck Road. The culvert under Route 153 near the rescue squad building would remain to handle low flows.

2.3.2 Work Area # 3.2 - Flood Control Channel

The work in this work area consists of the construction of a depressed grassed swale and lowering Blind Buck Road near the bridge crossing. During non-flood conditions this area would be dry but during flood events it would allow for the conveyance of flood flows back into the White Creek stream channel from the former Potatoe field. Due to the close proximity of residential structures on both sides of the Blind Buck Bridge and bedrock out-croppings it would be very difficult and costly to increase the

bridge opening. In addition, it is reported that flood flows breach the main stream channel upstream of the Blind Buck Road Bridge and flow towards the rescue squad building bypassing the Blind Buck Road Bridge.

2.4 Impacted Area # 4 - Route 153 between Beattie Hollow Road and Chambers Road

Statement of the Problem - Route 153 is impacted by flood flows that reportedly make this section of road impassable. The impacts range from ponding (several feet of water on the road surface) to damage to the road structure due to high velocity water that flows across the road. In addition, poor flow patterns into and out of this bridge jeopardize the structural integrity of the bridge abutments and the road embankment.

2.4.1 Work Area # 4.1 - Improve Outlet Conditions at the Beattie Hollow Bridge

On the right stream bank (looking downstream from the bridge) there are gabion baskets that intrude out into the flow stream of the bridge opening. These baskets should be removed and the bank reconstructed further away from the stream. A low profile bank area should be constructed to maintain the targeted low flow stream width and depth.

2.4.2 Work Area # 4.2 - Protect Embankment at Inlet to the Beattie Hollow Bridge

On the right stream bank (looking downstream at the bridge) protect the wing wall and the Beattie Hollow Bridge embankment by placing large diameter rock in the cavity between the bridge inlet and Route 153. Straightening out the stream channel approach to this bridge is deemed counterproductive because the existing condition retards the surge of flood waters into the Village.

2.4.3 Work Area # 4.3 - Remove Former Bridge Abutment and Install Berm

Across from Braymer Road, remove the old bridge abutment that intrudes into the stream from the left bank (looking downstream). This abutment forces the water towards Route 153 and also creates a restriction in the main flow channel. To reduce the potential for overflows immediately downstream of this area it is recommended that a small berm be constructed atop the right stream bank (looking downstream) to avoid significant flow across the triangular field which impacts Route 153 just upstream of Beattie Hollow Road.

2.4.4 Work Area # 4.4 - Construct Meander just Upstream of Gravel Deposit

Review of historical aerial imagery reveals that a meander once existed upstream of the gravel deposit between Braymer Land and McKeighan Lane. This work area involves re establishment of this meander to reduce the channel bottom slope approaching the gravel deposit. The meander should be constructed leaving the main stream flow untouched. Lastly the meander should be connected to the main stream channel and the main stream channel should be diverted into the meander.

2.4.5 Work Area # 4.5 - Remove Portions of the Gravel Deposit

Leaving the existing stream path in tact, remove some of the gravel from either side of the low flow channel. An approximate stream channel depth of 2' - 3' should be left in place and the gravel above this depth can be excavated. The depth of the gravel removal would be limited to approximately two (2) feet. Install pockets of soil (from construction of meander) and install plantings to help recreate vegetative cover across the gravel deposit area.

2.4.6 Work Area # 4.6 - Improvements Between the Chambers Road Bridge and the RR Bridge

Looking downstream from Chambers Road Bridge, remove the large rocks that line the left stream bank. Place smaller rocks that would protect the stream bank but would allow flow to breach the main stream channel and continue to run out of the stream channel on the left side of the former railroad bed. This will help to reduce the flow through the downstream reconstructed meander and gravel deposit area.

2.4.7 Work Area # 4.7 - Supplement Flow Capacity of Chambers Road Bridge

Install a concrete box culvert through the embankment approaching the south side of the Chambers Road Bridge. The design of the culvert would require a field survey of this area to determine the largest practical culvert that could be installed. Flow exiting the culvert would join up with the flows that breach the main stream channel as a result of the work done in Work Area # 4.7. Consideration was given to breaching the railroad embankment on the upstream side of the Chambers Road Bridge but the breached flow may jeopardize the residence that exists immediately upstream of this area (at this location the railroad bed acts as a flood control levee). Additionally, the breached flows would re-enter the main stream channel and place more stress on the

reconstructed meander. Additional hydraulic analysis is warranted before undertaking such an action.



3.0 COST ESTIMATES

A budgetary construction cost estimate was developed for each of the Work Areas. The results are presented in Appendix A, "Cost Estimates". The cost estimates assume that all of the work would be done by a retained contractor. There will be some cost sharing with local forces, namely the Town of Salem, the Village of Salem and Washington County which are reflected in the grant application prepared by the Washington Soil & Water Conservation District. Added to the construction cost estimate are surveying and design fees that will likely be required to implement the proposed improvements.

4.0 SUMMARY/CONCLUSION

Implementation of the restoration efforts discussed above will help to restore the White Creek corridor to the pre Hurricane Irene and Tropical Storm Lee conditions or better. Provided that these restoration/improvement efforts are implemented, the residents in the Town and Village of Salem will be better prepared for the next significant rainfall/snowmelt event.

Figure 1
Site Location Map



Legend

- Village and Town Boundary
- State Boundary

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, USA Topo Maps
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 9, 2012
 File: Fig1_SiteLocation.mxd
 GIS: CH




Figure 1: Site Location Map

Town and Village of Salem


Washington County, New York



C.T. MALE ASSOCIATES
 Engineering, Surveying, Architecture & Landscape Architecture, P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 786-7400 * FAX (518) 786-7299 * WWW.CTMALE.COM
 Architecture * Building Systems Engineering * Civil Engineering *
 Environmental Services * Geographic Information Services (GIS) *
 Land Development * Land Surveying

FOUNDED IN 1910

Figure 2
Work Area Locations



Legend

-  Work Areas
-  Village Boundary


Figure 2: Work Area Locations

Town and Village of Salem Washington County, New York

	<p>C.T. MALE ASSOCIATES Engineering, Surveying, Architecture & Landscape Architecture, P.C. 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM Architecture * Building Systems Engineering * Civil Engineering * Environmental Services * Geographic Information Services (GIS) * Land Development * Land Surveying</p>
	<p>FOUNDED IN 1910</p>

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 9, 2012
 File: Fig2_WorkAreaLocation.mxd
 GIS: CH

Figure 3
Work Areas 1.1 - 2



Legend

-  Bridge Deck to be Removed
-  Rock/Gravel Deposit Removal
-  Work Areas

Figure 3: Work Areas 1.1 - 2

Village of Salem


Washington County, New York



C.T. MALE ASSOCIATES
 Engineering, Surveying, Architecture & Landscape Architecture, P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM
 Architecture * Building Systems Engineering * Civil Engineering *
 Environmental Services * Geographic Information Services (GIS) *
 Land Development * Land Surveying

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 9, 2012
 File: Fig3_WorkArea1.mxd
 GIS: CH

Figure 4
Work Areas 3.1 & 3.2



0 100 200 400 Feet
1 inch = 200 feet

Legend

-  Flood Control Channel
-  Flood Control Berm
-  Work Areas

Figure 4: Work Areas 3.1 & 3.2


Village of Salem Washington County, New York



C.T. MALE ASSOCIATES
 Engineering, Surveying, Architecture & Landscape Architecture, P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM
 Architecture * Building Systems Engineering * Civil Engineering *
 Environmental Services * Geographic Information Services (GIS) *
 Land Development * Land Surveying
 FOUNDED IN 1910

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 6, 2012
 File: Fig4_WorkArea2.mxd
 GIS: CH

Figure 5
Work Areas 4.1 – 4.3



0 100 200 400 Feet
1 inch = 200 feet

Legend

-  Old Abutment to be Removed
-  Flood Control Berm
-  Work Areas

Figure 5: Work Areas 4.1-4.3

Town of Salem


Washington County, New York



C.T. MALE ASSOCIATES
 Engineering, Surveying, Architecture & Landscape Architecture, P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM
 Architecture * Building Systems Engineering * Civil Engineering *
 Environmental Services * Geographic Information Services (GIS) *
 Land Development * Land Surveying
 FOUNDED IN 1910

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 6, 2012
 File: Fig5_WorkArea3.mxd
 GIS: CH

Figure 6
Work Areas 4.4 & 4.5



0 50 100 200 Feet
1 inch = 100 feet

Legend

-  Rock/Gravel Deposit Removal
-  Reconstructed Meander
-  Work Areas

Figure 6: Work Areas 4.4 & 4.5

Town of Salem


Washington County, New York



C.T. MALE ASSOCIATES
 Engineering, Surveying, Architecture & Landscape Architecture, P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM
 Architecture * Building Systems Engineering * Civil Engineering *
 Environmental Services * Geographic Information Services (GIS) *
 Land Development * Land Surveying

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 6, 2012
 File: Fig6_WorkArea4.mxd
 GIS: CH

Figure 7
Work Areas 4.6 & 4.7



Legend

-  Concrete Box Culvert (New)
-  Rock Removal
-  Work Areas

Figure 7: Work Areas 4.6 & 4.7

Town of Salem Washington County, New York

Project Number: 12.2144
 Data Source: NYSGIS Clearinghouse, BING aerial
 Projection: NY State Plane East NAD 83 (ft.)
 Date: April 6, 2012
 File: Fig7_WorkArea5.mxd
 GIS: CH

	<p>C.T. MALE ASSOCIATES Engineering, Surveying, Architecture & Landscape Architecture, P.C. 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110 (518) 788-7400 * FAX (518) 788-7299 * WWW.CTMALE.COM</p>
	<p>Architecture * Building Systems Engineering * Civil Engineering * Environmental Services * Geographic Information Services (GIS) * Land Development * Land Surveying</p>

APPENDIX A
Cost Estimates

Houston, Jim

From: Houston, Jim
Sent: Monday, April 09, 2012 12:00 PM
To: Joe Driscoll
Cc: SETH PITTS; Ann Dunigan
Subject: Salem - flood grant application; design fee estimate

Joe,

In addition to the construction costs that I sent out last Friday, I prepared the following estimates for design phase services:

Work Area 1.1 - Bridge Deck Removal; Survey - \$2,000, Engineering - \$7,500.
Work Area 1.2 - Gravel and Berm Reconstruction; Survey - \$3,500, Engineering - \$3,500.
Work Area 1.3 - Rock Vanes at Bridges; Survey \$2,500, Engineering - \$2,500.
Work Area 3.1 - Flood Protection Berm; Survey - \$3,000, Engineering \$5,000.
Work Area 3.2 - Flood Channel; Survey - \$3,000, Engineering \$7,500.
Work Area 4.1 - Beattie Hollow, Gabion Baskets; Survey- \$2,500, Engineering - \$6,500.
Work Area 4.4 - Reconstruct Meander; Survey - \$3,500, Engineering - \$8,000.
Work Area 4.5 - Gravel Removal; Survey - \$3,500, Engineering - \$5,000.
Work Area 4.7 - Chambers Road - Culvert; Survey \$2,500, Engineering - \$6,500.

Fee Estimate Totals: Surveying \$26,000 and Engineering \$52,000.

This presumes that the Washington County S&WCD will provide construction observation services.

Hope this helps - let me know if any additional information or clarification is required.

Jim Houston, PE
Senior Civil Engineer
C.T. Male Associates
Engineering, Surveying, Architecture & Landscape Architecture, P.C.
518.786.7463 (Office)
518.698.1960 (Mobile)

PROJECT: FLOODWATER REMEDIATION - COST ESTIMATE
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 1 OF 13

ITEM#	ITEM DESCRIPTION	Ref. SK.	UNIT.	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
-------	------------------	----------	-------	-----	-------------	-------	------	-------	-------

SUMMARY

1.1	ARCHIBALD ST. BRIDGE	2	LS			16,510	17,300	29,300	36,740
1.2	ARCHIBALD ST. BRIDGE DOWN TO R.R. BRIDGE	3	LS			9,720	10,295	1,760	21,775
1.3	DOWNSTREAM RR BRIDGE AND ADJACENT FARM Access Bridge	4	LS			5,430	5,420	10,260	21,110
3.1	FLOOD CONTROL BERM	5	LS			5,850	4,000	35,010	44,860
3.2	FLOOD CONTROL CHANNEL	6	LS			7,420	12,990	17,090	37,500
4.1	IMPROVE OUTLET CONDITIONS AT BEATTIE HOLLOW BRIDGE	7	LS			10,140	5,710	5,000	20,850
4.2	PROTECT EMBANKMENT AT INLET TO BEATTIE HOLLOW BRIDGE	8	LS			5,120	3,780	9,550	17,450
4.3	REMOVE FORMER BRIDGE ABUTMENT AND INSTALL BERM	9	LS			2,820	2,360	3,160	8,340
4.4	CONSTRUCT MEANDER JUST UPSTREAM OF GRAVEL DEPOSIT	10	LS			9,400	5,500	13,990	28,890
4.5	REMOVE PORTIONS OF THE GRAVEL DEPOSIT	11	LS			9,610	6,600	5,440	21,650
4.6	IMPROVEMENTS BETWEEN CHAMBERS Rd BRIDGE AND RR BRIDGE	12	LS			4,650	4,420	1,660	10,730
4.7	SUPPLEMENT Flow Capacity of Chambers Rd Bridge	13	LS			20,400	7,730	21,480	49,610

TOTAL ESTIMATED DIRECT COST → 107,070 + 85,105 + 127,330 = 319,505

PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 2 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
1.01	ARCHIBALD ST. BRIDGE							
a)	Remove Guide Rails							
	• LABOR 4 LABORERS x 1 day @ 418/day				1,670			1,670
	• EQPT 1 Loader x 425/day x 1 day					530		530
	1 Service Truck 1 day @ 100/day							
					1,670	530	0	2,200
b)	Demolish & Remove Bridge Deck & Girders							
	• LABOR • Saw Cut Deck 2 LAB x 1 day @ 418/day/ea		836					
	• Remove Deck Sections 4 Lab @ 418/d x 4 ^D		6690					
	• Remove Deck GIRDERS #4 LAB x 418/d x 3 ^D		5016					
	• EQUIPMENT • Concrete Saw 1 dx 175 ⁰⁰		175					
	• MOBILE CRANE 7 dx 1200/d		8400					
	• TRIAXLE DUMP 4 dx 1680/d		2720					
	• FLAT BED TRUCK 3 dx 880		2,640					
	• Excavator 3 dx 575/d		1,725					
	• MATERIAL - Concrete disposal Fee Say 30/cy x 58 ^{cy}		1,730					
	- Fall Netting - ALLOW LS		1,000					
					12,540	15,660	2,730	27,930
					12,540	15,660	2,730	30,930
c)	Reinstall Guide Rails At Each Side of Stream.							
	• LABOR 3-Lab. @ 418/EA		1,254					
	1-OP. @ 522/EA		522		1,776			1,776
	• EQPT 1 Loader @ 425/day		425					
	1 Service Truck		100					
	• MAT'L 1 LOT DRILLED IN ANCHORS + EGGTS		200					200
					1,780	530	200	2,510
					1,780	530	200	2,510
d)	RE-ARRANGE ROCKS IN STREAM BED							
	• LABOR 1- TRAK-HOG OPERATOR		522/d x 1d		520			520
	• EQPT 1- TRAK-HOG		575/d x 1d			580		580
					520	580	0	1,100
					520	580	0	1,100
	TOTAL 1.01 a) TO d)				16,510	17,300	2,930	36,740

NOTES:

- SCOPE OF WORK
 - REMOVE GUIDE RAILS FROM BRIDGE DECK
 - DEMOLISH & REMOVE BRIDGE DECK (ASSUME 40' L x 26' W x 1.5' THK)
 - REINSTALL GUIDE RAILS AT LIMITS OF ROAD WHERE BRIDGE ABUTES.
 - RE-ARRANGE ROCKS IN STREAM BED

PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, N.Y.

DATE: APRIL 5, 2012
SHEET 3 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL	
1.2	ARCHIBALD STREET BRIDGE DOWN TO RR BRIDGE								
a)	Remove Center Portions Of Rock Vanes								
	LABOR 1 TRAK-HOE OP		522						
	1 LABORER		418	940/day x 1 d.				940	
b)	Remove & Replace Flood Berm								
a)	labor - Removal (180°)	Excavator Op	522						
		Laborer	418		940			940	
	Reinstatement (180°)	Excavator Op	522						
		LABORER	836		1,360			1,360	
b)	EQPT - Removal	TRAK-HOE	575						
		TRAXLE	680						
	Reinstatement	TRAK-HOE	575						
		Roller	400						
						1,255		1255	
c)	MAT'L - Imported Allow	80 cy x 7%							
							1260	1260	
					2360	3,235	1,260	5,795	
c)	Remove Gravel Deposit in Stream								
a)	labor 1 Trak-hoe Operator		522						
	1 LABORER		418	940/d x 5 ^d	4,700			4,700	
b)	EQPT 2 - Tracked dumps (operated)	#2 x 680 x 5 ^d				6,800		6,800	
c)	MAT'L TIPPING fee - assume town has area to store						0	0	
		(1,500 ÷ 1,333 = 1 = \$8 ⁶³ /cy)			4,700	6,800	0	11,500	
d)	REMOVE Tree Debris in Stream.								
a)	labor ALIUM Trak-hoe OP	#1 x 522/d =	522						
	3 laborers	#3 x 418/d	1,254		1,780			1,780	
b)	EQPT TRAK-HOE	575							
	Dump Truck	680					1,260	1,260	
c)	MAT'L MISC (Rope, Saw Blades, etc) Allow						500	500	
					1,780	1,260	500	3,540	
TOTAL ITEM 1.2 d) to d)						9,720	10,295	1,760	21,775

SCOPE OF WORK

- a) Remove Center Portions Of Rock Vanes (Place on top of banks)
- b) Remove Existing Flood Berm 4' H x say 12' W x 100^{LF} (180^{cy}). Replace with new flood Berm, 200^{LF} x 2' H x 2' W (180^{cy})
- c) Remove Gravel deposit in Stream 10' W x 3' D x 1200^{LF} (1,333^{cy})
- d) Remove Tree Debris in Stream - Extent Unknown - Assume can do in 1 day w/ crew.


PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 4 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	#MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
1.3	DOWNSTREAM RR BRIDGE AND ADJACENT FARM ACCESS BRIDGE							
a)	INSTALL 2 ROCK VANES UPSTREAM FROM EACH OF 2 BRIDGES							
	• LABOR							
	- Trak Hoe operator		522					
	- Laborers @ 4.8/hr		836	1358	5430			5430
	$1358 \times 2 \text{ EA} \times 2 \text{ EA}$							
	• EQPT							
	- Trak Hoe		575/d					
	- TRIAXLE (operated)		680/d					
	- Service Truck		100	1355/d		5420		5420
	$1355/d \times 4d$							
	• MAT'L							
	HEAVY STONE FILL		342				10,260	10,260
	$\#2 \times 107 \text{ CY} \times 1.6 \text{ CF} = 342 \text{ T} @ 30 \text{ CF}$							
	TOTAL 1.3 a)				5430 +	5420 +	10,260 =	21,110


NOTES

1. TYPICAL ROCK VANE:



2. EMPLOY NYS HEAVY STONE FILL - 2 cylinders

Vol/EA: $2 \times (60 \text{ FT} \times 4 \times 6 \text{ FT}) / 27 = 107 \text{ CY/EA}$




PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 5 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
3.1	FLOOD CONTROL BERM							
•	LABOR	1. Dogm O	522					
		1- LABORER	418					
		1- Roller Compactor OP	522	$1462/1 \times 4^d$	5850			5850
•	EQPT	1 DGN	550					
		1 Roller Compactor	350					
		1 Service Truck	100	$1000/1 \times 4^d$		4,000		4,000
•	MAT'L	2845 cy Pit Run Gravel, delivered @ 12 ⁰⁰ /cy					34,140	34,140
		Seed & Mulch 29 MSF x 30 ⁰⁰ /MSF					870	870
								$5850 + 4,000 + 35,010 = 44,860$

SCOPE OF WORK :


- Vol. of Berm: $\frac{1}{2}(8+24) \times 4' \times 1200' / 27 = 2845 \text{ cy. (Run of Bank)}$
 $\text{@ } 1.35 \text{ cy/hr} = 3,841' \div 22' / \text{load} = 175 \text{ loads}$
- DURATION: Assume Dogm Spreads/Stripes 1 Load/10 min
 $\therefore 450 \text{ min} \div 10 \text{ min/load} = 45 \text{ loads/day}$
 $175 \text{ loads} \div 45 / \text{day} = 3.9 \text{ say } 4 \text{ days}$



ITEM#	ITEM DESCRIPTION	UNIT	QTY	#MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
3.2	FLOOD CONTROL CHANNEL							
a)	CONSTRUCT DEPRESSED GRASSY SWALE							
	• LABOR	1 TRAK-Hoe OP.	522					
		1 GRADE FM	418	940/d x 3d	2,820			2,820
	• EOP'T	1 TRAK-Hoe	575					
		4 TRIAXLES @ 680/day (operated)	2,720	329.5/d x 8d		9,890		9,890
	• MAT'L	Seed & Mulch	15.2 MSF x 30/MSF				460	460
		(13,170 ÷ 1008 cy = 13.07/cy)			2,820 + 9,890 + 460 =			13,170
b)	INSTALL #3-24" x 40' L CULVERTS UNDER ROAD							
	• LABOR	1- TRAKHoe OP	522					
		1 Loader OP	522					
		3 LABORERS x 418	1,254	2,298/day x 1d	2,300			2,300
	• EOP'T	1- TRAK Hoe	575					
		1- Loader	425					
	• MAT'L	1- Lot Misc (JT Pak Cap, etc)	100	1100/d x 1d		1,100		1,100
		24" HDPE CULVERT	120 LF x 17% LF =	2040				
		24" ALUM. E.S.	# 6 x 300% EA	1800				
		STONE B/F Sdy	1 1/2' x 120' = 120' x 25%	3,000				
		Misc (filter fabric etc) ALLOW		660			7,500	7,500
		(10,900 ÷ 120 LF = 90.83/LF)			2,300	1,100	7,500 =	10,900
c)	DEPRESS BLIND BUCK RD.							
	• LABOR	2 operators x 522/d/ea	1,044					
		3 Laborers x 418/ea	1,254	2,298/d x 1d	2,300			2,300
	• EOP'T	1- Trakhoe	575					
		1- Loader	425					
		1- Roller	350	1,350/d say 2000/d		2,000		2,000
	• S/C	Paving	46 T @ 150/TON				6,900	6,900
		SUBBASE (TYPE 2)	89 CY @ 25% CY				2,230	2,230
					2,300 + 2,000 + 7,130 =			11,430
					11,420 + 12,990 + 17,090 =			37,500

SCOPE OF WORK:

- a) CONST DEPRESSED GRASSY SWALE:
VOL $(\frac{1}{2}(33+30) \times 2) \times 400 \text{ LF} / 27 = 1008 \text{ cy}$
- b) INSTALL #3-18" x 40' L CULVERTS UNDER RD.
- c) DEPRESS BLIND BUCK RD
 - A) EXCAVATION $60' \times 1' \text{ DPT } 30' \text{ W} / 27 = 67 \text{ cy}$
 - B) ASPHALT $2 + \frac{1}{2} = 3\frac{1}{2}"$ $0.052 \times 231 \text{ yd} \times 3.5' = 46 \text{ TONS}$



TOTAL LENGTH = 400 LF

PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 7 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.1	IMPROVE OUTLET CONDITIONS AT THE BEATTIE HOLLOW BRIDGE							
a)	REMOVE AND RELOCATE DOWNSTREAM GABION BASKETS							
	• LABOR - Removal	# 1 operator	2	say 1 day	13.58			
	• Reinstall	# 1 operator	1	522	522			
		# 4 Laborers	4	418	1672			
	• EQPT: Tractor					575		5750
	Service Truck		100	675		30		2030
	• MAT'L: GABION BASKETS	6' x 3' = 18' x 200			3600			
	• CRUSHED STONE (#1/#2)	44' @ 18' / ft			800			
	• MISC				600			
							5000	5000
					5750	2030		12780
b)	REWORK STREAMBED GRAVEL TO ENHANCE STREAM CHANNEL							
	• LABOR	1 TRACTOR operator		522				
		1 DOZER operator		522				
		1 LABORER		418				
	• EQPT	Tractor				575		
		Dozer				550		
		Service Truck	100	1225		30		
							3680	3680
					4390			4390
								8070
								10140 + 5710 + 5000 = 20850

TOTAL ITEM 4.1 a) & b) →

10,140 + 5,710 + 5,000 = 20,850

Notes: 1. Remove & Relocate Gabions: • Remove existing gabions with excavator salvaging gravel. Buy & install new baskets
• Fill with stone from original baskets. (Exact extent of existing gabions unclear)
• Assume existing is 30' x 6' H x 3 to 4 dp.

PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 5, 2012
SHEET 8 OF 13


ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.2	PROTECT EMBANKMENT AT INLET TO DEATHIE HOLLOW BRIDGE							
a)	FILL IN EROSION AT DOWNSTREAM RIGHT ABUTMENT							
	• LABOR TRAK-Hoe Operator #1 @ \$22/DAY		522					
	LABORERS #2 @ 418/day =		836	1358/1x1d				1360
	• EQPT Trak-Hoe 575 + Bobcat (200)					780		780
	• MAT'L LIGHT STONE fill 111 T x 30 ^{lb} /TON =		3,300					
	Geotextile Fabric ALLOW 100 ^{lb} x 0.9 ^{sq} =		90					
							3390	3390
					1,360 + 780 + 3,390 =			5,530
b)	PROTECT BRIDGE EMBANKMENT BY PLACING HEAVY STONE FILL BETWEEN BRIDGE AND ROUTE 153							
	• LABOR TRAK-Hoe Operator		522					
	LOADER OPERATOR		522					
	2 LABORERS x 418/EA		836	1880/1x2d				
	• EQPT TRAK-Hoe		575					
	LOADER		425	1000/1x2d				
	• MAT'L NYS DOT HEAVY STONE fill		200 T	30 ^{lb} /T = 6000				
	Geotextile Fabric 100x(15 ^{sq})		1674d ²	0.9 ^{sq} = 160				
							6160	6160
					3760 + 2000 + 6160 =			11,920
	TOTAL ITEM 4.2 a) & b) →				5,120 + 2,780 + 9,550 =			17,450

NOTES: 1. EROSION AT DOWNSTREAM RIGHT ABUTMENT/using Way. ESTIMATE TRIANGULAR FLOW AREA 20'x20' w/ depth of say 10'
∴ 1/2(20x20)x10/27 = 74 cy. Use FREE DRAINING LIGHT STONE fill. 74 cy x 1.5 T/cy = 111 T. (5 TRIPLE LOADS)

2. HEAVY STONE FILL PLACEMENT TO BE PLACED TO PROTECT @ 100 LF of EMBANKMENT. Say 6'x4'dp.
∴ 100^{LF} x 6' x 4' / 27 = 89 cy x 1.5 T/cy = 133 T x 1.5 T/cy = 200 TONS.

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.3	REMOVE FORMER BRIDGE ABUTMENT AND INSTALL BERM							
a)	REMOVE FORMER BRIDGE ABUTMENT							
• LABOR	TRAK-HOE OPERATOR #1 x 522/d		522					
	LABORERS #2 x 418/d		836	1358/d x 1d	1360			1360
• EQPT	TRAK-HOE CAT 330 LC		575					
	TRIAxLE Rear Dump (operated)		680					
	SERVICE TRUCK		100	1355/d x 1d.		1360		1360
• MAT'L	ALLOW MISC (Demo Saw Blade, drill BITS, etc.)						180	180
					1360 +	1360 +	180	2,900
b)	INSTALL BERM							
• LABOR	DOZER OP		522					
	LABORER		418					
• EQPT	ROLLER Compactor OP		522	1462/d x 1d.	1460			1460
	D6N		550					
	Roller Compactor		350					
• MAT'L	SERVICE TRUCK		100	1000/d x 1d		1000		1000
	Imported Fill	240 TONS @ 12 ⁰⁰ /T	2880					
	Seed & Mulch	3.2 ^{MSF} @ 30 ⁰⁰ /MSF	160					
							2980	2980
					1460 +	1000 +	2980 =	5440
					2820 +	2360 +	3160 =	8340
	TOTAL ITEM 4.3							

- NOTES: 1. REMOVAL OF FORMER BRIDGE ABUTMENT: • ESTIMATED SIZE 8' x 6' x 2' TK = 3.6 CY.
• USE TRAK-HOE TO BREAK-UP & EXTRACT MASS FROM STREAM.
• BROKEN PIECES LOADED OUT AND REUSED ELSEWHERE (eg. ITEM 4.2 b)
• ALLOW SOME TIME FOR HOE TO WALK TO SITE (1200 FT ±).



Vol. = $\left[\frac{1}{2}(8+16) \times 2 \right] \times 200 \div 27 = 178 \text{ CY imported fill}$
 $\times 1.35 \text{ /CY} = 240 \text{ TONS}$

ITEM#	ITEM DESCRIPTION	UNIT	QTY	#MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.4	CONSTRUCT MEANDER JUST UPSTREAM OF GRAVEL DEPOSIT							
a)	BLOCK OFF FLOW FROM FORMER MEANDER (Place Rock Cutoff Berm @ 80' LG.)							
	• LABOR • TRAK-Hoe Operator		522					
	• LOADER Operator		522					
	• #2 Labourers x 418EA		836	1880/d x 1d	1880			1880
	• EQPT • Trak-Hoe		575					
	• LOADER		425					
	• Service Truck	100	1100/d x 1d			1,100		1,100
	• MAT'L • Stone Fill (Delivered)	285	30% = 8550				8550	8550
	($11530 \div 285T = 40.46/TON$)							
					1880	1,100	8,550	11,530
b)	EXCAVATE & Remove a defined channel in meander 20'w x 4' x 200'							
	• LABOR • TRAK-Hoe operator		522					
	• LOADER "		522					
	• 2- Labourers		836	1880/d x 3d	5640			5640
	• EQPT • TRAK-Hoe		575					
	• LOADER		425					
	• Service Truck	100	1100/d x 3d			3300		3300
	• SUB/CONT • TRUCKING # 3 days x 2 Trucks x 680 ^{cy} /day/EA						4080	4080
	($13,020 \div 1067T = 12.20T$; $\div 711cy = 18.3/cy$)							
					5640	3300	4080	13,020
c)	CONNECT Meander to MAIN channel at downstream + Remove Cutoff Berm							
	• LABOR • TRAK-Hoe Operator							
	• LOADER Operator							
	• 2 LABOURERS			1880/d x 1d	1880			1880
	• EQPT • TRAK-Hoe + Loader + Service Truck =			1100/d x 1d		1,100		1,100
	• SUB/CONT • HAULAGE Allow 2 TRUCKS x 680 ^{cy} /truck/day x 1d						1360	1360
					1880	1,100	1,360	4340
	TOTAL ITEMS 4.4 a) through c)				9400	5500	13990	28890

NOTES: 4.4 a



$VOL = [1/2(8+2) \times 4] \times 80' \div 27 = 190' \times 1.5/cy = 285 TONS$ imported Stone
 ASSUME REASONABLE ACCESS FOR FILL DELIVERY. ALLOW LOADER ASSIST

4.4 b



$VOL = [1/2(20+29) \times 4] \times 200' \div 27 = 711' \times 1.5/cy = 1067T + 22/LOAD = 49$
 ASSUME REASONABLE ACCESS FOR CHANNEL GRAVEL REMOVAL. ALLOW LOADER

4.4 c

ASSUME HAUL STONE FILL OFF SITE - SCHEDULE REUSE ELSEWHERE ON SITE.

PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY


DATE: APRIL 6, 2012
SHEET 11 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.5	REMOVE PORTIONS OF THE GRAVEL DEPOSIT							
	• LABOR	3- Eqt operators @ 522/1/ea =	1,566					
		2- LABORERS (JOURNEMEN + GRADE) =	836	2402/1/ea	9610			9610
	• EQPT	1- DOZER (D6N)	550					
		1- Excavator (cat 330) w/ Flat Blade	575					
		1- LOADER (CONTINGENT)	425					
		1- Service Truck	100	1650/1/ea		6,600		6,600
	• SUB-CONTRACT	#2- TRIAxLES @ 680/1/ea x 4 =					5,440	5,440
		(21,650 ÷ 1556 = 13.91% OR ÷ 1037 = 20.89%)			9,610 + 6,600 + 5,440 =			21,650

SCOPE OF WORK:- APPROX. VOLUME of Removal:

- Plan Area $\frac{1}{2}(125' + 15') \times 200' = 1556'$
- Average Depth = 2' (typ)
- Vol = $\frac{1}{2}(125' + 15') \times 200' \times 2' = 1037$ cy
- @ 1.5/cy = 1556 = 22%
- = 70 TRUCKLOADS

Note: - Wider Area Access needed to 2 sides Flow channel.




PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM NY

DATE: APRIL 6, 2012
SHEET 12 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	# MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL
4.6	IMPROVEMENTS BETWEEN CHAMBERS RD BRIDGE AND RR BRIDGE							
a)	REMOVE LARGE STONE BANK PROTECTION AND RELOCATE TO RR BRIDGE ABUTMENT							
• LABOR	1 TRAK-HOE OPERATOR		522					
	2 LABORERS @ 418/D/EA		836	1358/d + 2 d	2720			2720
• EQPT	1 Trak-Hoe		575					
	3 Timber Mats @ 120		300					
	1 Service Truck		100					
	1 Lot Misc Sundries		100	1075/d x 2d = 2150				
	1 Low Boy 8 hrs @ 110/hr			880				
						3030		3030
					2720			2720 + 3030 + 0 = 5750
b)	REPLACE FORMER LARGE STONE BANK PROTECTION W/ NYS DOT HEAVY STONE FILL							
• LABOR	#2 operators x 522/EA/DAY = 1044							
	#1 Laborer x 418		418	1462/d x 1 d	1460			1460
• EQPT	Trak-Hoe (cat 330)		575					
	Loader		425					
	Service Truck		100	1100/d x 1 d				
• MAT'L	Allow 50% MAT'L: NYS DOT HEAVY STONE FILL say 44 @ 30/ft						1320	1320
								1460 + 1100 + 1320 = 3880
c)	FORM A CHANNEL ABOVE BANK FOR OVERFLOW CHANNEL							
• LABOR	Operator		522					
	1 Laborer		418	944/d x 0.5 d	470			470
• EQPT	Cat 330		575/d	287.5/d x 0.5 d			290	290
• S/C	TRAXLE DUMP W/OPERATOR		2 hrs @ 85/hr				340	340
								470 + 290 + 340 = 1100
TOTAL ITEM 4.6 a) TO c) →								4650 + 4420 + 1660 = 10730

SCOPE OF WORK:

- REMOVE LARGE STONE PROTECTION ON OUTSIDE STREAM BANK (30 TO 40 LF) AND RELOCATE TO PROTECT ADJACENT RR BRIDGE ABUTMENT FROM SCOUR. Access off Chambers Rd to/ACROSS RR TRACKS. Allow travel to site.
- Replace Large Stone Bank Protection with NYS DOT HEAVY STONE FILL TO APPROX 5' HEIGHT AS ALTERNATIVE BANK PROTECTION (POSSIBLE RE-USE OF MATERIAL FROM ITEM 4.4)
- FORM A CHANNEL ABOVE NYS DOT HEAVY STONE FILL @ 20' W x 3' D x @ 50' LONG TO CHANNEL BANK OVERFLOW IN EVENT OF A SEVERE FLOOD CONDITION.




PROJECT: FLOODWATER REMEDIATION MEASURES
TOWN OF SALEM, NY

DATE: APRIL 6, 2012
SHEET 13 OF 13

ITEM#	ITEM DESCRIPTION	UNIT	QTY	#MAN-HOURS	LABOR	EQPT	MAT'L	TOTAL	
4.7	SUPPLEMENT FLOW CAPACITY OF CHAMBERS RD BRIDGE								
a)	CONSTRUCT Box Culvert incl Road opening & Reinstatement								
	• Box Culvert - LABOR		2	carpenters x 438	876				
			4	laborers x 418	1672				
			1	Operator x 522	522				
			1	Super x 522	522				
			5 ^d		3592				
						13,960		17,960	
	• EQPT		1	MAT'L Handle	350				
			1	LOT Small Tools etc.	200				
			1	Service Truck	100				
			5 ^d		650				
			1	Excav.	575				
			1	Roller Comp	350				
					925 x 2 ^d				
						1850		1850	
	• MAT'L								
				CONC 60' x 11' x 100' =	6600				
				ROAR 60' x 175' x 4' =	9980				
				FORMWORK 630' x 5' =	3150				
				Misc: Waterstop CURING	770				
							20,500	20,500	
				(43560 ÷ 60' = 726/cy)					
	• REINSTATE Pavement								
	• SUB-CONTRACT		15 TONS	250 ⁰⁰ /TON		1,500	1,270	980	3,750
b)	FORM SWALE Channel								
	• LABOR		1	operator	522				
			1	laborer	418				
					940/d x 1 d.			940	
	• EQPT		1	Tractor	575				
			1	Service Truck	100				
					675 = 680				
	• \$/c		Haulage say 1 truck x 1 day @ 680/d =	680					
			(2300 ÷ 178 cy = 12.92/cy)				1360	1360	
							940 + 1360 + 0 =	2300	
	TOTAL ITEM 4.7						20,400 + 7,730 + 21,480 =	49,610	

Scope of Work: a) CONSTRUCT Box Culvert (10' W x 4' H x 50'^L) UNDER CHAMBERS RD, INC' OPEN ROAD & RE-INSTATE CONCRETE: 32'^L x 1' T x 50' // 27' = 60 cy.
Pavement 26' W x 15' L x say 6" TH. (E DRG.) = 15 T

b) FORM Swale channel 10' W x 3' D @ 100'^L TO ACCEPT & CHANNEL flow from new Box Culvert



178 cy ≈ 11 truckloads